



CITY OF CHELAN

LIFT STATION NO. 5 IMPROVEMENTS AND FORCE MAIN REPLACEMENT

CONSTRUCTION PROGRESS REPORT



UPDATED 6/21/21




TRAFFIC ALERTS

WEEK OF JUNE 21ST


- SR 150/WOODIN AVENUE WILL CONTINUE TO BE OPEN TO TRAFFIC
- TRAFFIC LANES WILL BE SHIFTED AROUND CONSTRUCTION ACTIVITIES
- BICYCLE TRAFFIC WILL BE SHIFTED TO MERGE WITH VEHICULAR TRAFFIC
- MINOR DELAYS ARE ANTICIPATED

OVERALL SUMMARY


GRAVITY MAIN COMPLETION



FORCE MAIN COMPLETION



LIFT STATION COMPLETION



GRAVITY MAIN AND FORCE MAIN COMPLETION BASED ON PERCENTAGE OF LINEAR FEET OF PIPE PLACED IN THE GROUND

CONSTRUCTION PROGRESS

NOT TO SCALE

PIPE PROGRESS

LINEAR FEET OF PIPE

	PLACED & BACKFILLED	TESTED/ COMPLETED
GRAVITY MAIN	678	678
FORCE MAIN	2,757	2,757

UPCOMING WORK

WEEK OF JUNE 21ST

- GRAVITY SEWER MAIN, WATER MAIN, AND CONDUIT CROSSING WOODIN AVENUE
- LAYING WATERMAIN ALONG THE SOUTH SHOULDER OF THE ROAD
- LIFT STATION RETAINING WALL WORK



TEMPORARY FORCEMAIN BYPASS



LAYING FORCEMAIN

	PROPOSED CONSTRUCTION
	PIPE PLACED
	PIPE TESTED/COMPLETED
	TEMPORARY SURFACING
	FINAL ASPHALT
	TRAFFIC REVISION AREA